

FIRE STATION BUILDING COMMITTEE

Tuesday, December 6, 2016

7:30 A.M.

99 Main Street

Meeting # 41

Posted in accordance with the provisions of M.G.L. Chapter 30A, §20b

Discussion and possible action to be taken on the following items:

- 7:30 am Meeting called to order
Approval of meeting minutes from November 1, 2016
- 7:35 am Update from General Contractor
- a. Request for Payment for October - **\$ 503,962.00 plus change order**
 - b. Anticipated substantial completion date – potentially 12/12/2016
- 7:45 am Update from Art/Design team
- a. Change Order # 11 – Total of
 - b. Update on project
- 7:55 am Update from Owners Project Manager
- a. Update on painter issue
 - b. Punch list & Closeout
- 8:05 am Chief Weston
- a. Furniture issues
 - b. Update on process of moving in
 - c. Concerns and/or thoughts on the project
- 8:15 am George – Discussion on Opening ceremony
- 8:25 am Miscellaneous
- a. Total project expenses to date - **\$ 9,044,981.97**
This leaves **5.5 %** of our Total Available money remaining
Building expenses to date – **\$ 6,793,663.00** with **6.5 %** remaining
Non building expenses to date – **\$ 2,251,318.97** with **0.89 %** left
 - b. New concerns or issues for next meeting (if necessary)
 - c. Next meeting date – Tuesday, January 3, 2017 at 7:30 am
- 8:20 am Adjourn