

## FIRE STATION BUILDING COMMITTEE

Tuesday, August 2, 2016

7:15 A.M.

99 Main Street

Meeting # 36

*Posted in accordance with the provisions of M.G.L. Chapter 30A, §20b*

Discussion and possible action to be taken on the following items:

- 7:15 am Approval of meeting minutes from July 5, 2016
- 7:20 am Update from General Contractor
- a. Request for Payment for July - \$581,831.00
- 7:30 am Update from Art/Design team
- a. Update on project – Issues, changes, problems
- 7:40 am Update from Owners Project Manager
- a. Exhaust removal bid progress
  - b. Issue with grade around training facility
- 8:00 am Chief Weston
- a. Training Center Containers
  - b. Fence extension verse shrubs
  - c. LED Sign
  - d. Concerns and/or thoughts on the project
- 8:105 am Miscellaneous
- a. Opening ceremony - George
  - b. Update on project expenses to date - **\$ 5,951,694**  
This leaves 34.25 % of our Total Available money remaining  
Building expenses to date – \$4,000,575.00 or 41 % remaining  
Non building expenses to date – \$1,951,694.42 or 14.1 % remaining
  - b. New concerns or issues for next meeting
  - c. Next meeting date – Tuesday, September 6, 2016 at 7:15 am
- 8:20 am Adjourn