

FIRE STATION BUILDING COMMITTEE

Tuesday, January 3, 2017

7:30 A.M.

99 Main Street

Meeting # 42

Posted in accordance with the provisions of M.G.L. Chapter 30A, §20b

Discussion and possible action to be taken on the following items:

- 7:30 am Call meeting to order
Approval of meeting minutes from December 6, 2016
- 7:35 am Update from General Contractor
- Request for Payment for December - **\$ 241,250.00 plus change order**
 - Update on punch list
- 7:45 am Update from Art/Design team
- Change Order # 12 – Unknown at this time.
Total of change orders now is \$488,266.00.
 - Update on project
- 7:55 am Update from Owners Project Manager
- Update on painter issue
 - Punch list & Closeout
- 8:05 am Chief Weston
- Move in date & schedule for occupancy
 - Concerns and/or thoughts on the project
- 8:15 am George Callahan – Discussion on Opening ceremony
- 8:25 am Miscellaneous
- Brick engraving – Jon Delli Priscoli & Cherie' Daley
 - Total project expenses to date - **\$ 8,789,949.97**. This leaves **2.7 %** of our Total Available money or **262,550.03** remaining of which **236,069.00** is for the General Contractor's final payment.
Building expenses to date – **\$ 7,033,197.00** with **3.25 %** remaining.
Non building expenses to date – **\$ 1,757,702.97** with **1.1 %** left.
We have **\$ 26,418.03** remaining of our original appropriation
 - New concerns or issues for next meeting (if necessary)
 - Next meeting date – Tuesday, February 7, 2017 at 7:30 am
- 8:30 am Adjourn